

CITY OF CHEYENNE
CONTRACT MODIFICATION

APPROVED as to form only:
By Stefanie Boster at 9:42 am, Apr 17 2024

Contract Modification: #1
Project: Gymnastics Facility
Project Number: Contract # 7897
Contractor: Richardson Construction
Date Prepared: 04-16-2024

The above referenced contract is amended or modified as set forth in the following and these amendments and modifications of the plans and specifications are agreed to by the parties. All other aspects of the original agreement remain unchanged and in full force and effect.

I. Description of Changes

Add the construction of the offsite detention pond, remove existing offsite storm pipe, and the supply and operation of a water pump to divert storm water away from the Gymnastics grading site and keep the project schedule on track. (This condition was created due to Paul Smith Way not being constructed by the original developer. Please see attached Field Order #1.

II. New Contract Items

Additional MOB. Additional Survey. Remove and dispose of 36" storm pipe. Unclassified excavation and grading detention pond.

III. Schedule

Add 5 working days.

IV. Summary

Original Contract Amount	\$5,434,182.00
Previous Modifications	\$0
Contract Amount Prior to this Modification	\$5,434,182.00
This Modification	\$74,292.50
New Contract Amount	\$5,508,474.50

V. GL Account Information

If requesting a modification to the contract price, please list GL account # to cover the balance of this modification (if using more than (1) GL account, list the dollar amount for each respective account):

The GL account # for this contract modification is 020-26-2616-42-43498

.

VI. Approvals

City Code 2.04.160 Mandatory Review Prior to Execution:

City Attorney: _____ Date: _____

Purchasing Manager: _____ Date: _____

City Treasurer: _____ Date: _____

City Project Manager: _____ Date: _____

Consultant/Contractor: _____ Date: _____

City of Cheyenne DATE: _____

Mayor Patrick Collins / ATTEST: City Clerk Kristina F. Jones



Estimated quantities are in black text. Adjusted installed quantities are in red text with adjusted pricing.

FIELD ORDER NO. 1

This form shall only be used to authorize the Contractor to proceed with changes and/or additional work as described in a Work Directive issued by the Engineer and/or a Request for Adjustment submitted by the Contractor.

Project: City of Cheyenne Gymnastics Facility

Contractor: Richardson Construction Inc.

From: Doug Klahn

Reference Documents

Number

Date

Work Directive:

Verbal

02-27-2024

Request for Adjustment:

See Attached

02-28-2024

Description of changes and additional work (attach supporting documents if necessary):

Construction of the adjacent detention facility as designed by Lovas Engineering titled "Grading Drawings for Hitching Post Regional Detention Pond", dated February 27, 2024.

Survey to include all staking, survey of final pond elevations, any other survey necessary to quantify removal and borrow materials, As Built drawing, and pond certification.

Reason for change: Grading operations for the project cannot be completed until the detention facility is constructed.

Method of Payment:

Item No.	Item	Unit	Original Plan Quantity	Estimated Change in Quantity	New Total Estimated Quantity	Unit Price	Estimated Change in Cost
01000	Mobilization	LS	0	1	1	\$250.00	\$250.00
01330	Survey	LS	0	1	1	\$3,095.00	\$3,095.00
02050	Remove and dispose of existing 36" storm pipe, backfill and compact trench to grade	LF	0	200	200 240	66.00	\$13,200.00 14,440.00
02210	Unclassified excavation and grading of detention pond	CY	0	3,006	3,006 3,166	\$14.30	\$42,985.80 49,178.70
04000	6" Water pump to maintain detention pond water level limits	HR	0	100	100 Monthly	\$40.00	\$4,000.00 7,328.80
Total:							\$63,530.80 74,292.50

Requested Adjustment in Contract Time: 5 working days.

The City and the Contractor acknowledge:

- that method of Contract Price adjustments as set forth above are binding. Unit price to be paid on actual quantities completed as measured in the field.
- that a formal Contract Modification will follow if the changes and/or additional work are not to be included under the Force Account item or covered under an existing bid item; and
- that any additional work performed by the Contractor, unless directed otherwise, shall be at his expense for which compensation is not due and will not be paid.
- NOTE: Borrow of the excavated material from the detention facility for fill on the gymnastics site will be allowed and shall be replaced with equal or greater quality fill material to the designated stockpile location. This quantity will be calculated by surveying the final spoils stockpile after borrow and subtracting that quantity from the total excavated material.

Doug Klahn

Digitally signed by Doug Klahn
DN: C=US, E=dklahn@cheyennecity.org,
O=City of Cheyenne, CN=Doug Klahn
Date: 2024.03.01 08:47:19-07'00'

City Project Manager

Blake LeDuc

Digitally signed by Blake LeDuc
DN: C=US, E=blake@rciwy.com, O=Richardson
Construction Inc., CN=Blake LeDuc
Date: 2024.02.29 14:56:26-07'00'

Contractor's Representative

03-01-2024

Date

02/29/2024

Date



A COMMUNITY OF CHOICE

CITY ENGINEER'S OFFICE
2101 O'Neil Avenue
Cheyenne, Wyoming 82001

MEMO

TO: Honorable Mayor Patrick Collins, City of Cheyenne
Members of the City Council, City of Cheyenne

FROM: Doug Klahn, 1% Construction Department

DATE: April 16, 2024

SUBJECT: Contract Modification #1 to Richardson Construction, for the Gymnastics Facility Project.

Please find the attached proposed contract modification for the above referenced city project. Construction, Engineering, and CRE Staff have discussed the need for the offsite detention pond construction and removal of existing storm pipes to divert stormwater away from the project building site. By adding this work to the contract, it allows the contractor to avoid any delays to the project schedule. The additional costs associated with this modification are \$74,292.50. The funding for this modification is from the street renovations fund which is also funding the construction of Paul Smith Way. Staff respectfully request your approval of this contract modification.

.