



A COMMUNITY OF CHOICE

CITY ENGINEER'S OFFICE
2101 O'Neil Avenue
Cheyenne, Wyoming 82001

MEMO

TO: Honorable Mayor Patrick J. Collins, City of Cheyenne
Members of the City Council, City of Cheyenne

FROM: Doug Klahn, Construction Manager

DATE: September 2, 2024

SUBJECT: Contract Modification #1 to Asphalt Preservation LLC. for the 2024 Surface Seal #1 project.

Please find the attached proposed contract modification for the above referenced city project. Construction and Engineering Staff have discussed the additional work required to complete this project and determined that the costs associated with the supply and installation of this material is in accordance with the original contract unit pricing. Additionally, this contract modification is beneficial to the city as it requires no additional mobilization costs and ensures that this project is completed to the city's specifications. The additional cost associated with this work is estimated at \$193,638.42. In addition, this will require an extension of the completion date to November 15, 2024. Staff respectfully request your approval of this contract modification.

CITY OF CHEYENNE
CONTRACT MODIFICATION

APPROVED as to form only:
By Stefanie Boster at 2:11 pm, Sep 03 2024

Contract Modification: #1
Project: 2024 Surface Seal #1
Project Number: Contract # 7960
Contractor: Asphalt Preservation LLC.
Date Prepared: September 2, 2024

The above referenced contract is amended or modified as set forth in the following and these amendments and modifications of the plans and specifications are agreed to by the parties. All other aspects of the original agreement remain unchanged and in full force and effect.

I. Description of Changes

A change in aggregate material was made due to lack of a local source. This change created the need for additional aggregate, emulsion, and trucking necessary to complete this project properly.

II. New Contract Items

Not Applicable.

III. Schedule

The contract completion date will be adjusted to November 15, 2024.

IV. Summary

Original Contract Amount	\$1,791,141.00
Previous Modifications	\$0
Contract Amount Prior to this Modification	\$1,791,141.00
This Modification	\$193,638.42
New Contract Amount	\$1,984,779.42

V. GL Account Information

If requesting a modification to the contract price, please list GL account # to cover the balance of this modification (if using more than (1) GL account, list the dollar amount for each respective account):

GL# 021-26-2616-42-43493 Amount: \$193,638.42

VI. Approvals

City Project Manager: _____ Date: _____

Consultant/Contractor: _____ Date: _____

City of Cheyenne _____ DATE: _____

Mayor Patrick Collins

/_____
/ATTEST: City Clerk Kristina F. Jones